

2017 ROAD IMPROVEMENT PROGRAM

Notice to Residents Along Twin Lights, Bay Street and North Peak

The contractor has returned to the site to complete the remaining work within the 2017 Road Improvement Program contract. The work is presently ongoing and we anticipate the work to be completed mid to late April 2018. The remaining work includes the following:

- Installation of drainage pipe at the intersection of Bay Street and Woodland Street. This work was completed the week of March 12, 2018.
- Complete the concrete work along Bay Street starting Monday, March 19, 2018 and we anticipate 3 to 5 days to complete, weather permitting.
- Installation of concrete curb on Twin Lights at the intersection of Grand Tour/South Peak. This work was completed the week of March 12, 2018.
- Complete concrete and drainage work on Twin Lights starting the week of March 19, 2018. We anticipate this work to be completed in approximately three (3) weeks, weather permitting.
- Mill and base pavement installation along Twin Lights starting the week of April 9, 2018, weather permitting.
- Installation of pavement surface course on Bay Street, Twin Lights and North Peak the week of April 16, 2018, weather permitting.
- General clean up and site restoration the week of April 16, 2018.

The above schedule is dependent on favorable weather conditions and is subject to change accordingly. It is our intent to have the road program completed on or about April 20, 2018.